

Home Energy Savings Program DUCTLESS HEAT PUMP Rebate Claim Form



REQUIREMENTS CHECKLIST check each to confirm all are true. Failure to check all boxes will delay rebate.

- 1. Itemized invoice(s) attached, must be marked "paid" if homeowner is rebate recipient
- 2. Heat pump installed in a 1- to 4-unit residential building located in Maine. For larger buildings, see [Commercial Programs](#).
- 3. Heat pump installed in primary living area, not a garage or outbuilding
- 4. Heat pump installed within the last:
 - a. 12 months (for upgrades completed on or after January 1, 2018)
 - b. 24 months (for upgrades completed before January 1, 2018)
- 5. Heat pump installed by an [Efficiency Maine Registered Vendor](#) who is qualified to install heat pumps
- 6. Heat pump efficiency (HSPF) is at least, according to [AHRI](#) or [ENERGY STAR](#):
 - a. 12.0 for systems with one indoor unit
 - b. 10.0 for systems with more than one indoor unit
- 7. Building is principal, year-round residence for occupants, NOT a seasonal, second, or vacation home/rental
- 8. Customer acknowledges that rebate will not be paid if it exceeds the rebate limit for that upgrade for that address
- 9. Claim accompanied by [Ductless Heat Pump Installation Requirements Checklist](#)

NOTE: Program subject to change without notice

Homeowner Name:			
Site Address, Town, State, Zip:			
Mailing Address, Town, State, Zip:			
Email Address:			
Phone Number:			
Number of dwellings in building:		<input type="checkbox"/> 1	<input type="checkbox"/> 2
		<input type="checkbox"/> 3	<input type="checkbox"/> 4
#	HEAT PUMP MANUFACTURER	OUTDOOR UNIT MODEL NUMBER	QUANTITY OF INDOOR UNITS
1			
2			
Requested Rebate Amount:		<input type="checkbox"/> \$250	<input type="checkbox"/> \$500
		<input type="checkbox"/> \$750	
Ductless heat pump rebate = \$500 for first indoor unit, \$250 for second indoor unit. Lifetime limit, two indoor units per dwelling.			
Rebate Recipient:		<input type="checkbox"/> Homeowner <input type="checkbox"/> Registered Vendor	
Registered Vendor Company Name:			
SIGNATURES. Please certify that all information on this Claim Form is correct by signing below.			
Registered Vendor Signature:			
Homeowner Signature:			
Date:			

Please submit by email: hesp2@clearresult.com OR Fax: 207-622-9933 OR Mail: 24 Stone Street, Suite 106, Augusta, ME 04330



DUCTLESS HEAT PUMP

Installation Requirements Checklist

Customer Name:		Street Address:	
----------------	--	-----------------	--

SECTION 1. Registered Vendor Checklist. Please complete and sign the following section.

Outdoor Unit	
Height off ground (inches) : _____	Best Practice: Above snow level (≥ 24 inches)
<input type="checkbox"/>	Unobstructed airflow
<input type="checkbox"/>	Level
<input type="checkbox"/>	Does not interfere with walkway, porch, window or door
<input type="checkbox"/>	Installed at serviceable height
<input type="checkbox"/>	Secured to wall or stable base
<input type="checkbox"/>	Protected by rain cap (required if installed under roof drip line)
Line Set	
Manufacturer-specified lengths (feet): Minimum: _____ Maximum with factory charge: _____ Maximum: _____	
Actual line set length: _____	
<input type="checkbox"/>	Refrigerant added, if required by manufacturer _____ Pounds _____ Ounces _____ N/A
<input type="checkbox"/>	Line set purged with nitrogen, pressure tested & evacuated with pump per mfg.'s instructions
Pressure test pressure (PSI): _____, and duration (minutes): _____	
Number of evacuations performed: _____, Vacuum level (microns): _____	
<input type="checkbox"/>	Flare connections tightened using manufacturer's torque specification
<input type="checkbox"/>	Visible line sets run through line set covers with transition and termination fittings
<input type="checkbox"/>	Insulation covers full length of line sets (no exposed copper)
<input type="checkbox"/>	Floor/wall/ceiling penetrations sealed
<input type="checkbox"/>	Condensate line installed without dips or traps
Indoor Unit	
<input type="checkbox"/>	Level
<input type="checkbox"/>	Adequate clearances for services and operation
Electrical Work	
<input type="checkbox"/>	All electrical work performed by licensed electrician or as authorized by Electrician's Board
<input type="checkbox"/>	Disconnect box wiring shock risk reduced by lock, strap tie and/or box that provides other means of protection
System	
<input type="checkbox"/>	System was run in both heating and cooling modes to ensure proper operation
Registered Vendor Signature:	

Section 2. Homeowner Checklist. Please check all statements that apply.

<input type="checkbox"/>	I have been supplied with an Owner's Manual for the heat pump.
<input type="checkbox"/>	I have been supplied with a copy of Efficiency Maine Heat Pump User Tips .
<input type="checkbox"/>	The installer taught me how to turn the heat pump on and off, clean the filter, switch between heating and cooling modes, change the temperature setpoint, adjust airflow direction and call for services.
<input type="checkbox"/>	Noise and vibration levels are acceptable.
<input type="checkbox"/>	Line set covers are aesthetically acceptable.
Homeowner Signature:	